



# WESTSIDE

AT SHADY GROVE METRO


Project Update and Future Phase Discussion
May 2018





# Phasing Plan





#### Westside: Phase I





#### **Phase I Overview**

Townhomes Phase I: 123 Market

16 MPDU 9 WFDU

The Daley: 256 Market

50 MPDU 27 WFDU





#### **Townhomes:** 82 Settlements to Date



- 114 of 148 homes sold since opening in 2015
- 82 occupied homes, with dozens more delivering in 2018
- County's failure to relocate the school buses slowed absorption and the creation of place, but sales pace has improved since new products and lower price points were introduced in 2017
- Year to date, 2018 sales pace has remained strong and we are realizing modest price increase
- More than 30 homes currently under construction, with a projected sellout in late 2018










#### **New Townhome Floorplans**



- EYA designed two new homes to deliver 3-bedrooms on a single level in a more compact and affordable footprint
- The Fitzgerald and Gershwin homes have been very popular





Unit G

Living = 283 Sq. Ft.

Flex Room 13'7" x 13'0"

## The Daley: 71% Leased, 65% Occupied



- Strong lease-up pace of 20+ market rate units per month
- Concession driven market, with 1-2 months free
- Stabilization targeted for late 2018, with an investor exit anticipated shortly thereafter










#### **Retail:** Merchandising Mix






## Bldg. D: Groundbreaking Spring 2019



- EYA and Bozzuto targeting groundbreaking on the 2<sup>nd</sup> Multifamily Building (Bldg. D) next spring
- Architecture in CDs and several design assist trades are engaged
- Pharmacy lease for 10k sf at the corner of Crabbs Branch Way and Gramercy is finalized
- Site plan amendment scheduled for approval by Planning Board in






#### Retail Parcel: Rezoning Complete



- 132,000 sf of office rezoned to 40,000 sf of general retail
- Ongoing conversations with potential retailers
- Significant upheaval in the retail / grocery space and Amazon effect impacting leasing environment





### Public Infrastructure: Largely Complete



